

5.31.2023 Update

Lucas Bros was on site 5/30 exercising and installing valves on Fulton to confirm they can isolate the water lines they'll be replacing. No more work is planned this week. The contractor will be returning on Monday 6/5 to begin water main replacements. The tentative schedule will be as follows (weather dependent):

Water main and house service replacements: 2-3 weeks

Storm sewer replacement: 1-2 weeks on East Third, 1-2 weeks on Third

Curb and sidewalk replacement: 2 weeks

Final paving*: 1 week (scheduled for Fall 2023 to allow utility trenches to settle)

Daily parking and access on East Third during work hours (8AM-4:30PM) will be restricted, so cars will need to be off the street or out of driveways by 8AM and can return after 4:30. The contractor will be handing out additional resident notices before the end of the week.